BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Improvements to park at Lakkappa Layout near Singapura Village in Ward No.11
2	Estimate cost / Amount	Rs.27.00 Lakhs
3	Name of Contractor	M/s.Techinical Manager (West), KRIDL
4	Amount of Contract	Rs.27.00 Lakhs
5	Agreement No	33/2013-14 Date:- 24.03.2014
6	No. and date under which the work order has been issued	33/2013-14 Date:- 24.03.2014
7	Time limit originally fixed for completion	6 Months
8	Date of application by the contractor for granting extension	21.06.16 .
9	Date of receipt of application in the sub-division office	0
10	Extension granted if any:	-
	1. From	-
	2. From	-
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	26.17 Lakhs
13	Work carriedout during and extension	26.17 Lakhs
14	Time now applied for	upto 24-06-2016 i.e., 635 Days
15	Date of recommending time limit applied	upto 24-06-2016 i.e., 635 Days
16	Whether the original application of contractor is enclosed	Yes

17	Balance work remaining to be done.	-
18	Probable time required for completion of remaining work	upto 24-06-2016 i.e., 635 Days
19	Cost of work charged establishment charge on the work after the expiry of	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	As the entire work site was not handed over to the contractor due to land litigation, hence there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	As the entire work site was not handed over to the contractor due to land litigation, hence there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP
25/6/16

Executive Engineer, Project Division
Yelahanka Zone, BBMP 25/6

Chief Engineer
Yelahanka Zone, BBMP
Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore-63